

GENERATION INTERCONNECTION REQUESTS

March 5, 2018

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
GI-2003-1	10/21/2003	Wind	Network Resource	Morgan Co., CO	Pawnee Substation	300 300	12/1/2006	Feasibility Study complete System Impact Study complete Facilities Study complete LGIA Signed Terminated 9/23/08
GI-2003-2	11/3/2003	Coal	Network +Energy Resource	Elbert Co., CO	Smokey Hill-Pawnee 230kV line	500 500	6/1/2008	Feasibility Study complete System Impact Study complete Facilities Study complete Final Facilities Study issued 7/1/05 LGIA signed Terminated 3/27/09
GI-2003-3	11/7/2003	Coal	Network Resource	Pueblo Co., CO	Comanche Substation	750 750	10/1/2009	Feasibility Study complete System Impact Study complete Facilities Study complete Signed LGIA
GI-2003-4	11/11/2003	Wind	Network +Energy Resource	Laramie Co., WY	Ponnequin Substation	30 30	Q2 :2004	Feasibility Study complete System Impact Study complete Facilities Study complete Request Withdrawn 4/4/05
GI-2003-5	12/29/2003	Coal	Network Resource	Morgan Co., CO	Pawnee Substation	750 750	10/1/2009	Request Withdrawn 2/20/04
GI-2004-1	1/19/2004	Wind	Network +Energy Resource	Morgan Co., CO	Pawnee Substation	150 150	12/31/2006	Feasibility Study complete System Impact Study complete Draft Facilities Study complete Final Facilities Study Issued LGIA Signed Terminated 1/27/09
GI-2004-2	2/9/2004	Wind	Network +Energy Resource	Baca Co., CO	Lamar Substation	238 238	9/31/2006	Feasibility Study complete System Impact Study complete Facilities Study complete LGIA signed
GI-2004-2	3/4/2015	Wind	Network +Energy Resource	Baca Co., CO	Lamar Substation	75 75	11/1/2016	Combined Feasibility/System Impact ReStudy Complete Facilities Study Complete LGIA Signed
GI-2004-3	7/16/2004	Wind	Network	Weld Co., CO	1 mile south of Ault	275 275	12/31/2006	Feasibility Study complete

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
			+Energy Resource		Substation			System Impact Study complete Request Withdrawn 5/31/05
GI-2004-4	8/9/2004	Wind	Network +Energy Resource	Prowers Co., CO	Lamar Substation	280 280	12/31/2006	Feasibility Study complete System Impact Study complete Request Withdrawn 5/31/05
GI-2004-5	8/16/2004 9:05am	Wind	Network +Energy Resource	Weld Co., CO	RMEC – Green Valley 230kV Line	402 402	12/30/2006	Feasibility Study complete System Impact Study complete Request Withdrawn 7/12/05
GI-2004-6	8/16/2004 9:05am	Wind	Network +Energy Resource	Washington Co., CO	Pawnee Substation	250 250	12/30/2006	Feasibility Study complete System Impact Study complete Facilities Study complete Signed LGIA Terminated 10/8/09
GI-2004-7	8/20/2004 10:25am	Wind	Network +Energy Resource	Elbert Co., CO	Midway-Daniels Park 230kV Line	200 200	12/1/2006	Feasibility Study complete System Impact Study underway Request Withdrawn 3/21/05
GI-2004-8	9/9/2004 9:05am	Wind	Network +Energy Resource	Eagle Co., CO	Foidel Creek-Wolcott 230kV Line	80 80	12/31/2006	Feasibility Study complete System Impact Study underway Request Withdrawn 3/11/05
GI-2004-9	9/28/2004 10:00am	Wind	Network +Energy Resource	Elbert & Lincoln Co., CO	Pawnee-Smoky Hill 230kV Line	300 300	12/1/2006	Feasibility Study underway Request Withdrawn 3/1/05
GI-2004-10	11/10/2004 9:30am	Wind	Network +Energy Resource	Adams Co., CO	Pawnee-Daniels Park 230kV Line	70 70	12/31/2005	Feasibility Study complete System Impact Study complete Request Withdrawn 10/14/05
GI-2004-11	11/19/2004 10:07am	Wind	Network Resource	Prowers Co., CO	Lamar Substation	69 69	8/1/2005	Feasibility Study Waived System Impact Study complete Draft Facilities Study complete Final Facilities Study complete LGIA Signed Terminated 4/14/09
GI-2004-12	11/19/2004 10:07am	Wind	Network +Energy Resource	Elbert Co., CO	Pawnee-Daniels Park 230kV Line	199 199	12/31/2005	Feasibility Study Waived System Impact Study complete Request Withdrawn 6/13/05
GI-2005-1	1/24/2005 11:00am	Wind	Network +Energy Resource	Prowers Co., CO Hamilton Co., KS	Lamar Substation	279 279	9/15/2006	Feasibility Study underway Request Withdrawn 3/9/05
GI-2006-1	1/10/2006 1:45pm Reset to	Resource Solicitation Cluster	Network Resource	See individual generator below	See individual generator below	See individual generator below	See individual generator	Cluster System Impact Study completed

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
	2/2/2006 1:45pm with late receipt of GI-2006-1a						below	
GI-2006-1a	1/10/2006 1:45pm	Gas	Network Resource	Jefferson Co, CO	Plains End Substation	115 115	5/1/07	LGIA signed
GI-2006-1b	1/10/2006 1:45pm	Gas	Network Resource	Weld Co, CO	Ft Lupton Substation	91 91	5/1/07	Request Withdrawn from Cluster
GI-2006-1c	1/10/2006 1:45pm	Gas	Network Resource	Adams Co, CO	Spruce Substation	264 264	5/1/07	Request Withdrawn from Cluster
GI-2006-1d	1/10/2006 1:45pm	Gas	Network Resource	Weld Co, CO	Fort St. Vrain – Niwot 230kV Line	269 269	6/1/07	LGIA signed
GI-2006-1e	1/10/2006 1:45pm	Gas	Network Resource	El Paso Co, CO	Comanche-Daniels Park 345 kV Line	483 483	5/1/07	LGIA signed
GI-2006-1f	1/10/2006 1:45pm	Gas	Network Resource	Adams Co, CO	Silver Saddle Substation	169 169	5/1/09	Request Withdrawn from Cluster
GI-2006-1g	1/10/2006 1:45pm	Wind	Network Resource	Logan Co, CO	Pawnee Substation	400 400	6/1/07	LGIA signed
GI-2006-1h	1/10/2006 1:45pm	Wind	Network Resource	Prowers Co, CO	Lamar Substation	75 75	12/31/06	LGIA signed
GI-2006-1i	1/10/2006 1:45pm	Wind	Network Resource	Weld Co, CO	RMEC-Green Valley 230 kV Line	300 300	3/1/07	LGIA signed
GI-2006-1j	2/2/2006 1:45pm	Biomass	Network Resource	Weld Co, CO	Hudson Substation	50 50	3/2/09	Request Withdrawn from Cluster
GI-2006-2	6/9/2006 1:43pm	Wind	Network and Energy Resource	Logan Co, CO	Pawnee Substation	200 200	10/9/08	Feasibility Study Waived System Impact Study and Re-Studies complete Facilities Study complete LGIA draft delayed during System Impact Re-Study LGIA signed
GI-2006-3	10/6/2006	Coal	Network Resource	Morgan Co, CO	Pawnee Substation	600 600	5/1/13	Request Withdrawn 5/31/07
GI-2006-4	12/18/06	Wind	Network and Energy Resource	Logan Co, CO	Pawnee Substation	200 200	10/1/08	Feasibility Study complete System Impact Study complete Facilities Study Agreement tender delayed due to impacts during System Impact Re-Study of GI-2006-2 Request Withdrawn 11/11/09

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
GI-2007-1	3/7/2007 5:00pm	Coal	Network Resource	Morgan Co., CO	Pawnee Substation	675 650	5/1/2014	Request Withdrawn 11/8/07
GI-2007-2	3/7/2007 5:01pm	Coal	Network Resource	Bent Co., CO	Lamar Substation	675 650	5/1/2014	Request Withdrawn 11/8/07
GI-2007-3	3/20/2007 3:21pm	Wind	Network and Energy Resource	Weld Co., CO	Ault Substation	300 300	10/15/2010	Feasibility Study complete System Impact Study complete Facilities Study complete Request Withdrawn 01/10/14
GI-2007-4	3/20/2007 3:22pm	Wind	Network and Energy Resource	Weld Co., CO	Ault Substation	300 300	11/1/2013	Feasibility Study complete System Impact Study complete Facilities Study complete Request Withdrawn 01/10/14
GI-2007-5	3/28/2007 9:25am	Wind	Network and Energy Resource	Weld Co., CO	Keenesburg Substation	50 50	12/31/2008	Feasibility Study complete System Impact Study complete System Impact Re-Study complete Facilities Study complete LGIA signed
GI-2007-6	3/28/2007 9:26am	Wind	Network and Energy Resource	Weld Co., CO	Keenesburg Substation	200 200	12/31/2008	Feasibility Study complete System Impact Study complete Facilities Study complete LGIA signed
GI-2007-7	6/19/2007 12:26pm	Wind	Network and Energy Resource	Washington Co., CO	Pawnee Substation	300 300	11/1/2010	Feasibility Study complete System Impact Study underway Request Withdrawn 2/1/13
GI-2007-8	6/21/2007 10:25am	Wind	Network and Energy Resource	Baca Co., CO	Lamar, Substation	86 86	4/1/2011	Feasibility Study complete Request Withdrawn 01/10/14
GI-2007-9	6/28/2007 1:27pm	Wind	Network +Energy Resource	Elbert Co., CO	Pawnee-Daniels Park 230kV Line	200 200	12/31/2010	Feasibility Study complete Request Withdrawn 10/1/09
GI-2007-10	9/14/2007 10:30pm	Wind	Network +Energy Resource	Elbert Co., CO	Daniels Park-Comanche 345kV Line with interest in EPTP	201 201	12/1/2010	Feasibility Study complete System Impact Study complete Facilities Study underway Request Withdrawn 3/10/10
GI-2007-11	10/14/2007 10:30pm	Combustion Turbine	Network Resource	Weld Co., CO	Fort St. Vrain Substation	280 380	5/31/2009	LGIA signed
GI-2007-12	11/5/2007 7:10pm	Wind	Network +Energy Resource	El Paso Co., CO	Jackson Fuller Substation	250 250	12/31/2010	Feasibility Study complete System Impact Study complete Facilities Study complete

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
								LGIA signed System Impact Restudy Complete LGIA Amendment # 1 Signed
GI-2007-13	11/14/2007 11:45am	Wind	Network +Energy Resource	Lincoln Co., CO	Pawnee-Daniels Park 230kV Line	250 250	12/1/2009	Feasibility/System Impact Study complete Facilities Study complete LGIA signed
GI-2008-1	2/29/2008 1:37pm	Combustion Turbine	Network Resource	Denver Co., CO	Arapahoe Station Switchyard	587 675	5/30/2013	Request Withdrawn 5/28/09
GI-2008-2	3/5/2008 10:00am	Wind	Network Resource	Huerfano Co., CO	Comanche Substation	300 300	7/1/2009	Feasibility Study complete System Impact Study underway Request Withdrawn 9/16/11
GI-2008-3	4/11/2008 10:45am	Wind	Network Resource	Lincoln Co., CO	Pawnee-Smoky Hill 230kV Line	250 250	12/15/2010	System Impact Study complete Facilities Study underway Request Withdrawn 6/1/12
GI-2008-4	4/14/2008 10:30am	Wind	Network Resource	Baca Co., CO	Lamar Substation	100 100	11/1/2010	Feasibility Study underway Request Withdrawn 1/7/13
GI-2008-5	5/20/2008 10:45am	Wind	Network Resource	Kiowa Co., CO	Lamar Substation	500 500	12/1/2016	Feasibility Study complete System Impact Study underway Request Withdrawn 1/19/13
GI-2008-6	6/9/2008 3:30pm	Wind	Network Resource	Huerfano Co., CO	San Luis Substation	198 198	12/30/2009	System Impact Study underway Request Withdrawn 10/18/11
GI-2008-7	6/12/2008 3:450pm	Gas	Network Resource	Morgan Co., CO	Pawnee-Story 230kV Line	600 650	6/1/2013	Feasibility Study complete System Impact Study underway Request Withdrawn 4/7/10
GI-2008-8	6/23/2008 9:32am	Wind	Network +Energy Resource	Sedgwick Co., CO	Pawnee Substation	400 400	12/1/2010	Feasibility Study complete System Impact Study underway Request Withdrawn 7/2/12
GI-2008-9	6/23/2008 9:33am	Wind	Network +Energy Resource	Sedgwick Co., CO	Pawnee Substation	200 200	12/1/2010	Request Withdrawn 8/31/09
GI-2008-10	6/23/2008 9:34am	Wind	Network +Energy Resource	Morgan Co., CO	Pawnee Substation	450 450	9/1/2011	Feasibility Study complete Request Withdrawn 1/22/10
GI-2008-11	7/15/2008 10:45am	Wind	Network +Energy Resource	Weld Co., CO	Windsor-Ault 230kV line	200 200	12/31/2011	Feasibility Study complete System Impact Study underway Request Withdrawn 8/18/11
GI-2008-12	7/23/2008 10:35am	Wind	Network Resource	Kiowa Co., CO	West of Lamar Substation	300 300	1/1/2013	Feasibility Study underway Request Withdrawn 11/20/09
GI-2008-13	7/24/2008 9:40am	Wind	Network Resource	Sedgwick Co., CO	Pawnee Substation	400 400	12/31/2011	Feasibility Study complete System Impact Study underway

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
								Request Withdrawn 10/23/2013
GI-2008-14	7/24/2008 9:41am	Wind	Network Resource	Sedgwick Co., CO	Green Valley Substation	400 400	12/31/2011	Request Withdrawn 11/16/09
GI-2008-15	8/20/2008 10:52pm	Wind	Network +Energy Resource	Baca Co., CO	Lamar Substation	800 800	11/1/2013	Feasibility Study underway Request Withdrawn 1/7/13
GI-2008-16	8/20/2008 10:53pm	Wind	Network +Energy Resource	Baca Co., CO	Lamar Substation	200 200	11/1/2013	Feasibility Study completed Request Withdrawn 9/24/13
GI-2008-17	8/21/2008 9:30am	Wind	Network +Energy Resource	Arapahoe Co., CO	Quincy-Pawnee 230kV line	100 100	10/1/2012	Request Withdrawn 8/4/09
GI-2008-18	8/27/2008 1:28pm	Wind	Network Resource	Huerfano Co., CO	Comanche Substation	300 300	10/31/2012	Feasibility Study underway Request Withdrawn 11/9/09
GI-2008-19	9/8/2008 3:45pm	Wind	Network Resource	Prowers Co, CO	Lamar Substation	500 500	12/31/2011	System Impact Study underway Request Withdrawn 2/1/13
GI-2008-20	10/9/2008 9:45am	Photovoltaic	Network Resource	Saguache Co, CO	San Luis Substation	100 100	8/1/2011	System Impact Study underway Request Withdrawn 1/13/11
GI-2008-21	10/10/2008 7:30am	Solar Thermal	Network Resource	Saguache Co, CO	San Luis-Poncha 230KV line	200 200	1/1/2012	System Impact Study underway Request Withdrawn 9/13/10
GI-2008-22	10/14/2008 8:45am	Wind	Network +Energy Resource	Las Animas Co., CO	Boone Substation	500 500	6/30/2010	Feasibility Study underway Request Withdrawn 09/30/13
GI-2008-23	10/20/2008 8:58am	Photovoltaic	Energy Resource	Park Co, CO	Hartsel Substation	34 34	6/1/2010	Feasibility Study complete System Impact Study complete Request Withdrawn 11/16/10
GI-2008-24	10/23/2008 12:25pm	Wind	Network +Energy Resource	Huerfano Co., CO	Comanche Substation	400 400	10/31/2012	Feasibility Study complete System Impact Study underway Request Withdrawn 7/19/11
GI-2008-25	10/30/2008 11:58am	Photovoltaic	Network +Energy Resource	Alamosa Co, CO	San Luis Substation	50 50	6/1/2012	Feasibility Study complete System Impact Study underway Request Withdrawn 1/17/11
GI-2008-26	11/3/2008 3:30pm	Solar Thermal	Network +Energy Resource	Saguache Co, CO	San Luis-Poncha 230KV line	100 100	6/1/2013	Feasibility Study complete System Impact Study complete Facility Study complete LGIA underway Request Withdrawn 12/17/13
GI-2008-27	11/3/2008 3:31pm	Solar Thermal	Network +Energy Resource	Saguache Co, CO	San Luis-Poncha 230KV line	100 100	6/1/2014	Feasibility Study complete System Impact Study underway Request Withdrawn 12/17/13

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
GI-2008-28	11/3/2008 3:32pm	Solar Thermal	Network +Energy Resource	Saguache Co, CO	San Luis Substation	100 100	6/1/2015	Feasibility Study complete Request Withdrawn 8/8/12
GI-2008-29	11/21/2008 7:37am	Steam Turbine	Network Resource	Weld Co., CO	Fort St. Vrain Substation	256 256	5/31/2015	System Impact Study underway Request Withdrawn 12/13/10
GI-2008-30	12/17/2008 9:25am	Wind	Network +Energy Resource	Larimer Co., CO	Ault Substation	200 200	10/31/2012	Feasibility Study complete Request Withdrawn 2/17/11
GI-2008-31	12/18/2008 9:10am	Wind	Network +Energy Resource	Laramie Co., WY	Ault Substation	600 600	1/1/2012	Feasibility Study underway Request Withdrawn 11/2/10
GI-2008-32	12/24/2008 10:15am	Solar Thermal	Network +Energy Resource	Saguache Co, CO	San Luis Substation	250 250	1/1/2013	Feasibility Study complete Request Withdrawn 5/14/10
GI-2008-33	12/31/2008 11:15am	Gas	Network Resource	Morgan Co., CO	Pawnee-Fort Lupton 230kV Line	270 270	10/1/2011	Combine Feasibility/System Impact Study complete Facility Study Complete LGIA Negotiations Underway
GI-2008-34	12/31/2008 11:16am	Gas	Network Resource	Elbert Co., CO	Pawnee-Daniels Park 230kV Line	270 270	10/1/2011	Combine Feasibility/System Impact Study underway Request Withdrawn 1/5/11
GI-2009-1	1/6/2009 9:49am	Solar Thermal	Network Resource	Saguache Co, CO	San Luis Substation	200 200	7/1/2013	Feasibility Study underway Request Withdrawn 8/8/12
GI-2009-2	2/3/2009 10:30am	Photovoltaic	Network +Energy Resource	Alamosa Co, CO	San Luis-Alamosa 115KV line	30 30	8/1/2012	Request Withdrawn 4/28/09
GI-2009-3	3/13/2009 8:58am	Wind	Network Resource	Huerfano Co., CO	Comanche Substation	298 298	11/1/2011	System Impact Study underway Request Withdrawn 1/14/11
GI-2009-4	3/16/2009 9:07am	Photovoltaic	Network +Energy Resource	Alamosa Co, CO	Mosca Substation	16 16	12/31/2010	SGIA signed
GI-2009-5	3/25/2009 9:43am	Photovoltaic	Network +Energy Resource	Alamosa Co, CO	San Luis Substation	15 15	2/1/2011	LGIA signed
GI-2009-6	3/25/2009 9:44am	Photovoltaic	Network +Energy Resource	Alamosa Co, CO	San Luis Substation	15 15	12/1/2011	LGIA signed
GI-2009-7	5/4/2009 1:21 pm	Photovoltaic	Network +Energy Resource	Alamosa Co, CO	Mosca Substation	4 4	12/31/2010	SGIA Combined with GI-2009-4 SGIA signed

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
GI-2009-8	7/15/09 11:08am	Photovoltaic	Network +Energy Resource	Alamosa Co, CO	Alamosa Substation	40 40	3/31/2013	Feasibility Study complete System Impact Study complete Facility Study complete System Impact Restudy Complete Facility ReStudy Complete LGIA Signed
GI-2009-9	11/12/2009 8:12am	Wind	Network +Energy Resource	Huerfano Co, Las Animas Co., CO	Calumet Substation	200 200	6/1/2013	Feasibility Study underway Request Withdrawn 1/17/12
GI-2009-10	12/3/2009 9:45 am	Solar Thermal	Network +Energy Resource	Saguache Co, CO	San Luis Valley Substation 230kV line	150 150	7/1/2013	Feasibility Study underway Request Withdrawn 2/28/11
GI-2010-1	1/4/2010 9:29am	Photovoltaic	Network +Energy Resource	Alamosa Co, CO	San Luis Substation	20 20	12/31/2010	Combine Feasibility/System Impact underway Request Withdrawn 8/8/12
GI-2010-2	1/26/2010 9:15am	Wind	Network +Energy Resource	Baca Co, CO	Lamar Substation	268 268	12/31/2017	Feasibility Study underway Request Withdrawn 8/28/13
GI-2010-3	2/12/2010 4:00pm	Wind	Network +Energy Resource	Huerfano Co., CO	Calumet Substation	300 300	12/31/2013	Feasibility Study underway Request Withdrawn 1/21/12
GI-2010-4	2/26/2010 1:10pm	Photovoltaic	Network Resource	Alamosa Co, CO	San Luis Substation	30 30	4/1/2012	LGIA signed
GI-2010-5	3/5/2010 9:08am	Wind	Network +Energy Resource	Logan Co, CO	Pawnee Substation	150 150	6/1/2011	Feasibility Study complete Request Withdrawn 11/12/14
GI-2010-6	3/18/2010 9:31am	Photovoltaic	Network +Energy Resource	Boone, Co	Boone Substation	20 20	12/31/2011	Feasibility Study complete Request Withdrawn 1/12/12
GI-2010-7	3/29/2010 9:41am	Photovoltaic	Network +Energy Resource	Alamosa Co, CO	San Luis Substation	30 30	6/1/2012	Feasibility Study underway Request Withdrawn 1/3/12
GI-2010-8	5/14/2010 3:41pm	Coal	Network Resource	Pueblo Co, CO	Comanche Substation	100 100	6/15/2010	LGIA signed
GI-2010-9	6/22/2010 9:26 a.m.	Solar	Network +Energy Resource	Pueblo Co, CO	Comanche – Fuller – Midway 230 kV line	30 30	6/30/2012	Feasibility Study complete System Impact Study complete Facility Study Underway Request Withdrawn 11/6/12
GI-2010-10	7/27/2010 1:43 am	Solar	Network +Energy	Alamosa Co, CO	San Luis Substation	130 130	10/31/2014	Feasibility Study underway Request Withdrawn 6/15/12

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
			Resource					
GI-2010-11	7/27/2010 1:44 am	Solar	Network +Energy Resource	Alamosa Co, CO	San Luis Substation	52 52	5/1/2016	Feasibility Study complete System Impact Study complete Facility Study complete LGIA Signed
GI-2010-12	8/16/2010 3:00 am	Photovoltaic	Energy Resource	Alamosa Co, CO	Alamosa to Mosca Junction 69kV line	30 30	12/1/2013	Request Withdrawn 10/20/10
GI-2010-13	10/19/2010 7:33 am	Photovoltaic	Energy Resource	Pueblo Co, CO	To Be Determined	30 30	11/1/2013	Feasibility Study underway Request Withdrawn 2/23/12
GI-2010-14	10/26/2010 10:43 am	Solar	Network +Energy Resource	Saguache Co, CO	Saguache Substation	20 20	10/1/2011	Feasibility Study underway Request Withdrawn 8/8/12
GI-2010-15	11/9/2010 9:23 am	Wind	Network +Energy Resource	Kit Carson Co, CO	Missile Site Substation	200 200	12/31/2012	Combine Feasibility/System Impact underway Request Withdrawn 3/22/13
GI-2010-16	11/9/2010 9:24 am	Wind	Network +Energy Resource	Kit Carson Co, CO	Missile Site Substation	300 300	12/31/2014	Combine Feasibility/System Impact underway Request Withdrawn 3/22/13
GI-2010-17	11/9/2010 9:25 am	Wind	Network +Energy Resource	Kit Carson Co, CO	Missile Site Substation	400 400	12/31/2014	Combine Feasibility/System Impact underway Request Withdrawn 3/22/13
GI-2010-18	11/16/2010 7:25 am	Photovoltaic	Energy Resource	Pueblo Co, CO	Comanche Substation	30 30	11/1/2012	Feasibility Study underway Request Withdrawn 5/31/12
GI-2010-19	11/16/2010 7:26 am	Photovoltaic	Energy Resource	Pueblo Co, CO	Comanche Substation	120 120	5/27/2016	Feasibility Study complete System Impact Study complete Facility Study complete LGIA Signed
GI-2010-20	12/20/2010 8:25 am	Photovoltaic	Energy Resource	Rio Grande, CO	Home Lake Substation	20 20	12/31/2013	Feasibility Study underway Request Withdrawn 2/1/12
GI-2010-21	12/21/2010 10:34 am	Wind	Network +Energy Resource	Kit Carson Co, CO	Missile Site Substation	500 500	12/31/2014	Combine Feasibility/System Impact underway Request Withdrawn 3/22/13
GI-2010-22	12/27/2010 10:47 am	Reciprocating Engine	Network +Energy Resource	Hudson, CO	TBD	6.3 6.3	TBD	Request Withdrawn 1/19/11
GI-2011-1	2/23/2011 1:01 pm	Reciprocating Engine	Network +Energy Resource	Arapahoe County, CO	TBD	6.3 6.3	3/1/2012	Request Withdrawn 3/9/11
GI-2011-2	3/9/2011 8:20 am	Wind	Network +Energy	Lincoln County, CO	Missile Site Substation	200 200	12/31/2012	Combine Feasibility/System Impact Complete

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
			Resource					Facility Study complete LGIA signed
GI-2011-3	3/22/2011 7:29 am	Photovoltaic	Network +Energy Resource	Alamosa Co, CO	115 kV line between San Luis Valley and Alamosa Substation	60 60	12/31/2014	Feasibility Study underway Request Withdrawn 1/5/12
GI-2011-4	4/7/2011 9:30 am	Gas	Network +Energy Resource	Denver, CO	Cherokee Substation	569 687	6/30/2015	Feasibility Study complete System Impact Study complete Facility Study complete LGIA Signed
GI-2011-5	7/15/2011 2:18 pm	Solar	Network +Energy Resource	Boulder, CO	TBD	2 2	12/30/2012	Request Withdrawn 9/15/11
GI-2011-6	7/15/2011 2:19 pm	Solar	Network +Energy Resource	Boulder, CO	TBD	20 20	12/30/2012	Request Withdrawn 9/15/11
GI-2011-7	8/24/2011 9:26 am	Wind	Network +Energy Resource	Lincoln County, CO	Missile Site Substation	200 200	12/31/2012	Combine Feasibility/System Impact Complete Facility Study complete LGIA signed
GI-2011-8	11/15/2011 8:52 am	Solar	Network +Energy Resource	Pueblo County, CO	Boone Substation	20 20	11/1/2012	Request Withdrawn 1/19/12
GI-2012-1	1/31/2012 6:39 pm	Hydro	Network +Energy Resource	Boulder County CO	Boulder Hydro	5 5	6/15/2012	SGIA signed
GI-2012-2	4/9/2012 11:21 am	Wind	Energy Resource	Golden, CO	El Dorado Substation	50 50	1/1/2014	Feasibility Study complete Request Withdrawn 6/14/13
GI-2012-3	5/22/2012 11:21 am	Wind	Energy Resource	Logan County, CO	Spring Canyon Substation	60 60	12/1/2013	Feasibility Study complete System Impact Study complete Facility Study complete This GI has been combined with GI-2014-4
GI-2012-4	10/16/2012 10:51 am	Wind	Network +Energy Resource	Prowers County, CO	Lamar Substation	200 200	12/31/2014	Feasibility Study complete Request Withdrawn 9/10/13
GI-2012-5	10/25/2012 10:15 am	Wind	Energy Resource	Lincoln County, CO	Missile Site Substation	200 200	12/15/2014	Feasibility Study complete Combine Feasibility / System Impact Study complete Request Withdrawn 11/25/14

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
GI-2012-6	10/26/2012 10:05 am	Solar	Network +Energy Resource	Arapahoe County, CO	Missile Site Substation	30 30	12/31/2016	Feasibility Study complete System Impact Study complete Request Withdrawn 10/14/14
GI-2013-1	2/4/2013 8:42 am	Wind	Network +Energy Resource	Pueblo County, CO	Comanche-Boone Transmission Line	200 200	12/1/2015	Feasibility Study complete Request Withdrawn 5/29/14
GI-2013-2	3/5/13 9:30 am	Wind	Network +Energy Resource	Lincoln County, CO	Missile Site Substation	200 200	1/1/2016	Feasibility Study complete Request Withdrawn 9/12/14
GI-2013-3	4/17/13 9:00 am	Solar	Network +Energy Resource	Pueblo County, CO	Boone Substation	30 30	12/1/2016	Feasibility Study complete Request Withdrawn 9/5/14
GI-2013-4	6/6/13 10:30 am	Wind	Energy Resource	Jefferson County, CO	Plainview Substation	19.9 19.9	1/1/2015	Feasibility Study complete Facility Study complete SGIA Signed
GI-2013-5	7/16/2013 3:00 pm	Wind	Network + Energy Resource	Arapahoe County, CO	Missile Site Substation	200.6 200.6	10/31/2014	Feasibility Study complete System Impact Study complete Facility Study complete LGIA Signed
GI-2013-6	9/12/2013 8:00 am	Wind	Energy Resource	Logan County, CO	Spring Canyon Substation	200 200	12/31/2016	Request Withdrawn 11/22/2013
GI-2013-7	9/11/2013 3:30 pm	Wind	Network Resource	Logan County, CO	Spring Canyon Substation	140 140	12/15/2014	Feasibility Study complete Request Withdrawn 11/15/2013
GI-2014-1	1/3/2014 9:31 am	Wind	Network + Energy Resource	Lincoln County, CO	Missile Site Substation	100 100	1/1/2016	Combined with GI-2012-5 Request Withdrawn 11/25/14
GI-2014-2	3/3/2014 10:00 am	Solar	Network + Energy Resource	Alamosa County, CO	San Luis Valley Substation	35 35	12/1/2016	Feasibility Study Complete System Impact Study Complete Facility Study Complete LGIA Negotiations Underway
GI-2014-3	3/3/2014 1:41 pm	Biomass	Network Resource	Morgan County, CO	Pawnee Substation	15 15	12/31/2015	Feasibility Study Underway Request Withdrawn 1/13/2017
GI-2014-4	4/16/2014 4:46 pm	Wind	Energy Resource	Logan County, CO	Spring Canyon Substation	60 60	12/1/2013	Feasibility Study and System Impact Study Performed in GI-2012-3 Facility Study Complete LGIA Signed
GI-2014-5	5/16/2014 7:38 am	Solar	Network + Energy Resource	Arapahoe County, CO	Missile Site Substation	50 50	12/31/2016	Feasibility/System Impact Study Completed Facility Study Complete LGIA Signed

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
GI-2014-5	5/16/2017 9:03am	Solar	Network + Energy Resource	Arapahoe County, CO	Missile Site Substation	50 50	12/1/2018	System Impact ReStudy Complete Facility ReStudy Complete LGIA Amendment Signed
GI-2014-6	5/22/2014 3:47 pm	Solar	Network + Energy Resource	El Paso County, CO	Midway Substation	100 100	7/1/2016	Feasibility Study Complete System Impact Study Complete Facility Study Complete LGIA Signed
GI-2014-7	7/31/2014 9:05 am	Hydro	Network Resource	Clear Creek County, CO	Cabin Creek Substation	42 42	5/26/2019	Feasibility Study Complete System Impact Study Complete Facility Study Complete LGIA Signed
GI-2014-8	8/1/2014 8:00 am	Solar	Network + Energy Resource	Pueblo County, CO	Boone Substation	60 60	12/31/2016	Combined Feasibility/System Impact Study Completed Facility Study Completed LGIA Signed
GI-2014-9	10/13/2014 11:34 am	Solar	Network + Energy Resource	Pueblo County, CO	Comanche Substation	120 120	12/1/2016	Feasibility/System Impact Study Complete Facility Study Complete LGIA Negotiations Underway
GI-2014-10	10/13/2014 11:36 am	Solar	Network + Energy Resource	Pueblo County, CO	Comanche Substation	250 250	12/1/2016	Feasibility Study Underway Request Withdrawn 12/22/2014
GI-2014-11	11/7/2014 10:46 am	Solar	Network + Energy Resource	Alamosa County, CO	San Luis Valley Substation	100 100	11/1/2016	Feasibility Study Complete System Impact Study Complete Facility Study Completed LGIA Negotiations Underway
GI-2014-12	11/13/2014 4:10 pm	Solar	Network + Energy Resource	Pueblo County, CO	Boone Substation	53 53	7/1/2016	Combined Feasibility/System Impact Study Completed Facility Study Completed LGIA Signed
GI-2014-13	11/13/2014 4:10 pm	Solar	Network + Energy Resource	Alamosa County, CO	San Luis Valley Substation	53 53	7/1/2016	Feasibility Study Complete System Impact Study Complete Facility Study Completed LGIA Negotiations Underway

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
GI-2014-14	12/12/2014 8:00 am	Solar	Network Resource	Alamosa County, CO	San Luis Substation	50.1 50.1	10/1/2016	Feasibility Study Complete System Impact Study Complete Facility Study Complete LGIA Signed
GI-2015-1	5/6/2015 3:34 pm	Wind	Network + Energy Resource	Elbert County, CO	Comanche-Daniels Park 345kV	250 250	10/1/2016	Feasibility Study Complete System Impact Study Complete Facility Study Completed LGIA Negotiations Underway
GI-2016-1	2/10/2016 5:57 pm	Solar	Network + Energy Resource	Pueblo County, CO	Comanche Substation	60 60	12/1/2018	Feasibility Study Underway Request Withdrawn 6/15/2016
GI-2016-2	2/10/2016 6:14 pm	Solar	Network + Energy Resource	Pueblo County, CO	Midway-Boone 230kV	150 150	9/30/2018	Feasibility Study Underway Request Withdrawn 4/29/2016
GI-2016-3	2/12/2016 12:56 pm	Wind	Network + Energy Resource	Lincoln County, CO	Missile Site Substation	600 600	12/31/2018	Feasibility Study Complete System Impact Study Complete Facility Study Complete LGIA Signed
GI-2016-4	2/24/2016 1:31 pm	Wind	Network + Energy Resource	Lincoln County, CO	Missile Site Substation	300 300	12/31/2018	Feasibility Study Complete System Impact Study Complete Facility Study Underway
GI-2016-5	4/05/2016 11:04 am	Solar	Network + Energy Resource	Pueblo County, CO	Midway Substation 115kV	200 200	12/31/2019	Feasibility Study Complete System Impact Study Complete Facility Study Underway
GI-2016-6	4/25/2016 3:54 pm	Wind	Network + Energy Resource	Lincoln County, CO	Missile Site Substation	600 600	12/31/2018	Feasibility Study Complete System Impact Study Underway

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
GI-2016-7	4/29/2016 1:29 pm	Solar	Network + Energy Resource	Pueblo County, CO	Boone-Comanche 230 kV	240 240	12/31/2018	Feasibility Study Complete System Impact Study Underway
GI-2016-8	4/29/2016 1:30 pm	Solar	Network + Energy Resource	Alamosa County, CO	San Luis Substation 115 kV	30 30	12/31/2018	Feasibility Study Underway Request Withdrawn 05/27/2016
GI-2016-9	4/29/2016 1:31 pm	Solar	Network + Energy Resource	Alamosa County, CO	San Luis Substation 230 kV	480 480	12/31/2018	Feasibility Study Complete System Impact Study Underway
GI-2016-10	5/20/2016 10:24 am	Gas	Energy Resource	Weld County, CO	Mewbourne Substation	6.5 6.5	9/1/2018	Feasibility Study Complete System Impact Study Underway Request Withdrawn 5/17/2017
GI-2016-11	6/9/2016 9:41 am	Solar	Network + Energy Resource	Pueblo County, CO	Boone Substation	100 100	12/31/2018	Feasibility Study Complete System Impact Study Underway Request Withdrawn 3/10/2017
GI-2016-12	6/10/2016 11:32 am	Solar	Network + Energy Resource	Pueblo County, CO	Boone Substation	80 80	12/31/2018	Feasibility Study Complete System Impact Study Underway
GI-2016-13	6/16/2016 11:28 am	Solar	Network + Energy Resource	Pueblo County, CO	Boone – Comanche 230kV	200 200	6/1/2020	Feasibility Study Complete System Impact Study Underway
GI-2016-14	7/11/2016 3:05 pm	Wind	Network + Energy Resource	Cheyenne County, CO	Missile Site Substation 345kV	500 500	12/1/2018	Feasibility Study Complete System Impact Study Complete Facility Study Underway
GI-2016-15	7/28/2016 2:01 pm	Wind	Network + Energy Resource	Lincoln County, CO	Missile Site 345kV	299 299	10/31/2018	Feasibility Study Complete System Impact Study Complete Facility Study Underway

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
GI-2016-16	8/31/2016 2:23 pm	Solar	Network Resource	Pueblo County, CO	Boone – Comanche 230kV	100 100	12/31/2018	Feasibility Study Complete System Impact Study Underway Request Withdrawn 2/28/2017
GI-2016-17	8/31/2016 2:25 pm	Solar	Network + Energy Resource	Pueblo County, CO	Comanche Substation 115kV	50 50	11/1/2018	Feasibility Study Complete System Impact Study Underway Request Withdrawn 12/19/2017
GI-2016-18	8/31/2016 2:26 pm	Solar	Network + Energy Resource	Pueblo County, CO	Comanche Substation 230kV	120 120	11/1/2018	Feasibility Study Complete System Impact Study Underway
GI-2016-19	9/6/2016 9:23 am	Wind	Network + Energy Resource	Lincoln County, CO	Missile Site Substation 345 kV	150 150	12/1/2019	Feasibility Study Complete System Impact Study Complete Facility Study Underway
GI-2016-20	9/6/2016 9:25 am	Wind	Network + Energy Resource	Elbert County, CO	Missile Site Substation 345 kV	300 300	12/1/2019	Feasibility Study Complete Request Withdrawn 6/5/2017
GI-2016-21	9/6/2016 3:11 pm	Solar	Network + Energy Resource	Lincoln County, CO	Missile Site Substation 345kV	199.92 199.92	12/1/2019	Feasibility Study Complete System Impact Study Underway
GI-2016-22	9/14/2016 12:43 pm	Solar	Network + Energy Resource	Pueblo County, CO	Midway Substation 115kV	100 100	12/31/2019	Feasibility Study Complete System Impact Study Underway Request Withdrawn 4/25/2017
GI-2016-23	10/3/2016 12:37 pm	Solar	Network + Energy Resource	Adams County, CO	Green Valley Substation 230kV	150 150	12/31/2019	Feasibility Study Complete System Impact Study Underway
GI-2016-24	10/3/2016 12:40 pm	Solar	Network + Energy Resource	Adams County, CO	Green Valley Substation 230kV	50 50	12/31/2019	Feasibility Study Complete System Impact Study Underway Request Withdrawn 4/17/2017

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
GI-2016-25	10/6/2016 3:57 pm	Wind	Network + Energy Resource	Kit Carson County, CO	Missile Site Substation 345kV	500.25 500.25	10/31/2020	Feasibility Study Complete System Impact Study Complete Facility Study Underway
GI-2016-26	10/11/2016 4:02pm	Solar	Network Resource	Saguache County, CO	Sargent-Poncha Junction 115kV Line	50 50	12/31/2018	Feasibility Study Complete System Impact Study Underway Request Withdrawn 2/24/2017
GI-2016-27	11/7/2016 1:04pm	Wind	Network + Energy Resource	Elbert County, CO	Missile Site Substation 345kV	640 640	12/01/2019	Feasibility Study Complete System Impact Study Underway
GI-2016-28	11/22/2016 10:31am	Solar	Network + Energy Resource	Mesa County, CO	Collbran Substation 138 kV	51.75 51.75	12/1/2019	Feasibility Study Complete System Impact Study Underway
GI-2016-29	11/29/2016 4:29pm	Solar	Network + Energy Resource	Pueblo County, CO	Midway-Comanche 230kV Line	150 150	12/31/2019	Feasibility Study Complete System Impact Study Underway Request Withdrawn 7/13/2017
GI-2016-30	11/29/2016 4:30pm	Solar	Network + Energy Resource	Weld County, CO	Vasquez Substation 115 kV	30 30	12/31/2019	Feasibility Study Complete System Impact Study Underway Request Withdrawn 6/28/2017
GI-2016-31	12/19/2016 4:11pm	Solar	Network + Energy Resource	Morgan County, CO	Pawnee 230kV Substation	51.75 51.75	12/1/2019	Feasibility Study Complete System Impact Study Underway
GI-2016-32	12/20/2016 9:39am	Solar	Network + Energy Resource	Arapahoe County, CO	Missile Site 230kV Substation	51.75 51.75	12/1/2019	Feasibility Study Complete System Impact Study Underway
GI-2017-1	1/18/2017 2:23pm	Solar	Network + Energy Resource	Pueblo County, CO	Midway-Comanche 230kV Line	50 50	12/1/2018	Feasibility Study Complete System Impact Study Underway Request Withdrawn 5/16/2017

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
GI-2017-2	1/18/2017 3:39pm	Solar	Network + Energy Resource	Arapahoe County, CO	Missile Site 230kV Substation	150 150	12/31/2019	Feasibility Study Complete System Impact Study Underway
GI-2017-3	1/20/2017 5:23pm	Solar	Network Resource	Pueblo County, CO	Comanche 230kV Substation	100 100	12/1/2019	Feasibility Study Complete System Impact Study Underway
GI-2017-4	1/26/2017 1:45pm	Solar	Network + Energy Resource	Delta County, CO	Grand Junction – Montrose 345kV Line	50 50	12/31/2019	Request Withdrawn 4/10/2017
GI-2017-5	1/26/2017 8:33pm	Solar	Network + Energy Resource	Park County, CO	Hartsel Substation	54.3 54.3	3/31/2019	Feasibility/System Impact Study Complete Facility Study Underway
GI-2017-6	2/10/2017 12:30pm	Solar	Network + Energy Resource	Adams County, CO	Barr Lake 230 kV Substation	50 50	12/31/2019	Feasibility Study Underway Request Withdrawn 1/30/18
GI-2017-7	2/10/2017 12:32pm	Solar	Network + Energy Resource	Weld County, CO	Longs Peak to Ft. St. Vrain 230 kV Line	50 50	12/31/2019	Request Withdrawn 4/19/2017
GI-2017-8	2/10/2017 12:34pm	Solar	Network + Energy Resource	Park County, CO	Hartsel Substation	50 50	12/31/2019	Request Withdrawn 4/10/2017
GI-2017-9	2/17/2017 3:45pm	Solar	Network + Energy Resource	Pueblo County, CO	Midway-West Station Junction 115 kV Line	80 80	11/30/2019	Feasibility Study Underway
GI-2017-10	2/27/2017 5:01 pm	Solar	Network + Energy Resource	Arapahoe County, CO	Smokey Hill-Pawnee 230 kV Line	150 150	11/30/2019	Feasibility Study Complete System Impact Study Underway

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
GI-2017-11	3/7/2017 4:52 pm	Solar	Network + Energy Resource	Lincoln County, CO	Missile Site 345 kV Substation	500 500	11/01/2020	Feasibility Study Complete System Impact Study Underway
GI-2017-12	4/14/2017 2:49 pm	Wind	Network + Energy Resource	Weld County, CO	Keenesburg 230 kV Substation	170 170	11/01/2019	Feasibility Study Complete System Impact Study Underway
GI-2017-13	4/26/2017 4:27 pm	Solar	Network + Energy Resource	Arapahoe County, CO	Missile Site 345 kV Substation	400 400	11/30/2020	Feasibility Study Underway
GI-2017-14	5/11/2017 4:19 pm	Wind	Network + Energy Resource	Lincoln and Washington County, CO	Missile Site 230 kV Substation	201 201	12/31/2018	Feasibility Study Underway
GI-2017-15	5/17/2017 10:59pm	Gas	Energy Resource	Weld County, CO	Mewbourne 115kV Substation	10.6 10.6	12/1/2019	Feasibility/System Impact Study Underway
GI-2017-16	6/21/2017 2:31 pm	Solar	Network + Energy Resource	El Paso County, CO	Midway –Boone 230 kV Line	150 150	12/20/2020	Feasibility Study Underway
GI-2017-17	6/26/2017 3:42 pm	Wind	Network + Energy Resource	Elbert County, CO	Missile Site 345kV Substation	300 300	12/1/2020	Feasibility Study Underway
GI-2017-18	6/27/2017 8:52am	Solar	Network + Energy Resource	Morgan County, CO	Pawnee 230kV Substation	120 120	12/1/2020	Feasibility Study Underway
GI-2017-19	6/27/2017 8:55am	Solar	Network + Energy Resource	Arapahoe County, CO	Missile Site 230kV Substation	250 250	12/1/2020	Feasibility Study Underway

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
GI-2017-20	6/27/2017 2:32pm	Wind	Network + Energy Resource	Kiowa County, CO	Lamar 230 kV Substation	600 600	12/1/2020	Feasibility Study Underway Request Withdrawn 8/24/2017
GI-2017-21	7/11/17 12:18 pm	Solar	Energy Resource	Pueblo County, CO	Boone 230 kV Substation	40 40	1/7/2017	Feasibility Study Underway
GI-2017-22	7/14/17 9:07 am	Gas	Network + Energy Resource	Weld County, CO	Load Serving Substation	6.4 6.4	5/1/2018	Feasibility Study Underway Request Withdrawn 8/29/2017
GI-2017-23	7/20/2017 3:33 pm	Wind	Network + Energy Resource	Lincoln and Washington County, CO	Missile Site 230 kV Substation	201 201	12/31/2018	Feasibility Study Underway
GI-2017-24	7/25/2017 12:11 pm	Wind	Network Resource	Morgan County, CO	Pawnee 345 kV Substation	630 630	11/15/2020	Feasibility Study Underway
GI-2017-25	8/2/2017 6:35 pm	Solar	Network + Energy Resource	Pueblo County, CO	Boone 115 kV Substation	150 150	12/31/2019	Feasibility Study Underway
GI-2017-26	8/4/2017 10:59 am	Wind	Network + Energy Resource	Bent County, CO	Lamar 230 kV Substation	500 500	09/30/2020	Feasibility Study Underway
GI-2017-27	8/7/2017 11:32 am	Solar	Network + Energy Resource	Pueblo County, CO	Comanche-Midway 230 kV Line	200 200	12/31/2019	Feasibility Study Underway
GI-2017-28	8/28/2017 11:05 am	Solar + Battery	Network + Energy Resource	Pueblo County, CO	Boone 115 kV Substation	100 100	10/01/2019	Feasibility Study Underway

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
GI-2017-29	8/30/2017 10:41 am	Wind	Network + Energy Resource	Pueblo County, CO	Comanche 345 kV Substation	350 350	10/31/2020	Feasibility Study Underway
GI-2017-30	8/30/2017 10:52 am	Solar	Network + Energy Resource	Pueblo County, CO	Comanche 345 kV Substation	300 300	10/31/2020	Feasibility Study Underway
GI-2017-31	8/31/2017 11:10 am	Solar	Network + Energy Resource	Pueblo County, CO	Comanche 345 kV Substation	300 300	11/1/2019	Feasibility Study Underway
GI-2017-32	9/5/2017 2:20 pm	Solar	Network + Energy Resource	Lincoln County, CO	Missile Site 230 kV Substation	100 100	12/31/2021	Feasibility Study Underway
GI-2017-33	9/7/2017 9:17 am	Solar	Network + Energy Resource	Pueblo County, CO	Comanche 345 kV Substation	300 300	11/1/2019	Feasibility Study Underway
GI-2017-34	9/8/2017 3:50pm	Solar	Network Resource	Pueblo County, CO	Comanche 230 kV Substation	200 200	12/1/2020	Feasibility Study Underway
GI-2017-35	9/8/2017 3:55pm	Solar	Network Resource	Pueblo County, CO	Comanche – Midway 230 kV Line	400 400	12/1/2020	Feasibility Study Underway
GI-2017-36	9/8/2017 3:58pm	Solar	Network Resource	Adams County, CO	Green Valley 230 kV Substation	150 150	12/1/2020	Feasibility Study Underway
GI-2017-37	9/29/2017 11:05 am	Solar	Network + Energy Resource	Pueblo County, CO	Comanche 345 kV Substation	575 575	12/01/2023	Feasibility Study Underway Request Withdrawn 10/23/2017

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
GI-2017-38	9/29/17 11:06 am	Solar	Network + Energy Resource	Arapahoe County, CO	Missile Site 345 kV Substation	575 575	12/01/2023	Feasibility Study Underway Request Withdrawn 12/14/2017
GI-2017-39	10/13/17 12:50 pm	Solar	Network + Energy Resource	Pueblo County, CO	Boone 115 kV Substation	150 150	12/31/2019	Feasibility Study Underway Request Withdrawn 11/07/2017
GI-2017-40	11/13/17 2:15pm	Wind	Energy Resource	Prowers County, CO	Lamar 230 kV Substation	302.4 302.4	10/20/2020	Feasibility Study Underway
GI-2017-41	11/13/17 2:19pm	Wind	Energy Resource	Kit Carson County, CO	Missile Site Substation	302.4 302.4	10/20/2020	Feasibility Study Underway
GI-2017-42	11/15/17 5:38pm	Wind	Network + Energy Resource	Kiowa County, CO	Lamar 230kV Substation	200 200	12/1/2020	Feasibility Study Underway
GI-2017-43	11/17/17 10:02am	Wind	Network + Energy Resource	Huerfano County, CO	Comanche Switching Station	400 400	10/1/2020	Feasibility Study Underway
GI-2017-44	11/17/17 10:04am	Wind	Network + Energy Resource	Huerfano County, CO	Comanche Switching Station	400 400	10/1/2020	Feasibility Study Underway
GI-2017-45	11/17.17 10:06am	Wind	Network + Energy Resource	Huerfano County, CO	Comanche Switching Station	200 200	10/1/2020	Feasibility Study Underway
GI-2017-46	11/17/17 10:11am	Solar	Network + Energy Resource	Huerfano County, CO	Comanche Switching Station	500 500	10/1/2020	Feasibility Study Underway

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
GI-2017-47	11/17/17 10:15am	Wind	Network + Energy Resource	Kiowa County, CO	Comanche Switching Station	1000 1000	10/1/2020	Feasibility Study Underway
GI-2017-48	11/27/17 11:22 am	Solar	Network + Energy Resource	Weld County, CO	Keenesburg – Ft. St. Vrain 230 kV Line	75 75	12/31/2020	Feasibility Study Underway
GI-2017-49	11/27/17 3:43pm	Solar	Network + Energy Resource	Pueblo County, CO	Comanche Switching Station	500 500	10/31/2022	Feasibility Study Underway
GI-2017-50	11/30/2017 6:11am	Solar	Network + Energy Resource	Lincoln County, CO	Missile Site 345 kV	250 250	1/30/2022	Feasibility Study Underway
GI-2017-51	12/14/17 9:51 am	Solar	Network + Energy Resource	Arapahoe County, CO	Brick Center 230 kV	75 75	12/31/2020	Feasibility Study Underway
GI-2017-52	12/15/2017 12:55 pm	Solar	Energy Resource	El Paso County, CO	Fuller 230 kV Substation	36 36	12/31/2019	Feasibility Study Underway
GI-2018-1	1/12/2018 1:17pm	Solar + Battery	Network + Energy Resource	Weld County, CO	Green Valley 230 kV Substation	150 150	5/1/2023	Feasibility Study Underway
GI-2018-2	2/22/2018 8:59 am	Solar	Network + Energy Resource	Weld County, CO	Hudson 230 kV Substation	80 80	10/31/2020	Feasibility Study Underway
GI-2018-3	2/22/2018 8:59 am	Solar	Network + Energy Resource	Weld County, CO	Hudson 230 kV Substation	220 220	10/31/2020	Feasibility Study Underway

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win		In-Service Date	Comments/Status/Reason Not Completed
GI-2018-4	3/2/2018 3:22 pm	Wind	Network + Energy Resource	Baca County, CO	Comanche Switching Station	700	700	9/30/2020	Feasibility Study Underway
GI-2018-5	3/2/2018 3:22 pm	Wind	Network + Energy Resource	Baca County, CO	Comanche Switching Station	700	700	9/30/2020	Feasibility Study Underway